

Economy & Place Directorate Risk Register Quarter 2 2021

		Impact				
		2	3	4	5	
Likelihood	5		EP.03 EP.04 EP.05 ↑			
	4		EP.12 EP.13 EP.14	EP.01 * EP.02 个E		
	3	N/A	EP.29	EP.16 EP.21 EP.27 EP.18 EP.23 ↑E	EP.06 EP.11 EP.07 EP.08 EP.09 EP.10	
	2	N/A	N/A	N/A		

Ref.	Description	Corporate Risk
EP.01	Waste collections - HGV drivers and labour availability	CRR.62
	IF: FCC Environment continue to see high absence levels and are unable to	
	recruit to HGV driver and labourer positions THEN: This will severely impact	
	the waste collections service. This is likely to become a larger and more	
	significant risk as we approach Xmas when there is more competition for	
	HGV drivers and the national shortage is unlikely to be resolved.	
EP.02	Hereford City Centre Transport Package	CRR.63
	IF the balance of land payments and costs for the BP garage and associated interests (Arrow Plant & Lincoln Properties) is higher than the allocated	
	budget THEN t his could result in the land budget being exceeded which	
	would further reduce the budget available for the remaining scheme	
	elements. If this further reduction was too significant then it may not be	
	possible to meet the objectives of the business case without further capital	
	funding.	
	This increase would arise from both an increase in value of the claim and	
	also possible costs associated with the matter being referred to the upper	
	land tribunal.	
EP.03	Cost increase in providing special transport	
	IF: there is increasing demand for special transport (SEN/LAC/PRU) THEN:	
	there will be significant budget pressures to the transport service.	
EP.04	Covid results in significant financial and operational pressures for	
	passenger transport services	
	IF: the response to covid emergency results in need for emergency planning	
	of transport operations THEN : new considerations required in relation to	
	safety (social distancing) which will result in a massive drop in revenues	
	affecting council budget and commercial operators viability.	

ED 0E	Crear Homes Creat Lead Authority Policem (CHC LAD) project	Γ
EP.05	Green Homes Grant Local Authority Delivery (GHG LAD) project	
	IF : Funding is not defrayed for green home measures by project end THEN :	
	allocated Herefordshire funding will need to be returned to central	
EP.06	government (Business, Energy and Industrial Strategy, BEIS).	
EP.06	Phosphate Pollution in Lugg Catchment	
	IF: A way forward cannot be found in relation to the moratorium on housing	
	development in the River Lugg catchment arising from elevated phosphate levels THEN: the 5 Year Housing Land Supply figure will fall further which will	
	have a severe impact upon the weight of Neighbourhood Development	
	Plans and the outcome of planning appeals, leading to a 'plan led' rather	
	than a 'policy led' county.	
EP.07	Waste management services contract	
LI .07	IF : we fail to make best decision in regard to WMSC extension THEN : value	
	for money to the council will not be delivered.	
EP.08	Waste management services contract	
LI .00	IF : we do not appropriately resource the review THEN : there is a risk that we	
	may not meeting the tight timescales to be able to reprocure a new service	
	in time	
EP.09	Wetlands	
	IF : Wetlands are to deliver the required phosphate reduction to enable	
	housing development in the Lugg catchment areas THEN : The delivery of	
	these wetlands must be driven at pace to ensure that (1) the effective	
	moratorium is unblocked ASAP and (2) the requirement to spend £1m of the	
	LEP grant by 31/3/22 is met so that the £1m LEP funding does not have to be	
	returned.	
EP.10	Ecology Resource	
	IF : The ecology team does not get additional resource THEN : The delivery of	
	their statutory role in planning consultations will not be met and the internal	
	expertise to deliver many of the council's environmental actions within the	
	corporate plan will also be at risk.	
EP.11	Historic Building Conservation Resource	
	IF : The Historic Building Conservation team does not get additional resource	
	THEN : The delivery of their statutory role in planning consultations will not	
	be met and the internal expertise to deliver many of the council's	
	environmental actions within the corporate plan will also be at risk.	
EP.12	BBBLP Annual Plan Delivery Covid 19 cost	
	IF: additional cost continues to be identified due to the current covid	
	situation (the costs are captured in the AP EW's and RR meetings) THEN :	
	there will be delivery/financial implications for the Annual Plan	
	*Additional funding from government is expected but the extent is not	
ED 42	known.	
EP.13	Herefordshire on street cycle hire scheme (Beryl).	
	IF: we are unable to secure additional external funding THEN: the current	
	project will finish in 31 March 2022. This presents a significant political risk	
	as the project is very successful and popular. This also presents a risk to	
	delivering the sustainable transport objectives in the local transport plan	
	and corporate delivery plan. Funding to procure on street cycle hire was	
	from the DfT Access Fund but in in the absence of grant funding it may be	
	possible to access internal funding.	

EP.14	Corporate Energy Bills	
LI .14	IF: Forecasted energy prices for next year do not start to decline THEN: The	
	cost of energy bills for the council's corporate estate will rise considerably	
	next year (in the region of 17-19% for gas and 11-14% for power).	
EP.15	Economic Resilience - Covid 19	
LI .13	IF: Covid 19 has and will continue to have a very significant impact on the	
	local economy THEN: businesses will close, and unemployment will rise.	
EP.16	Drainage Investment	
LF.10	IF: Underlying drainage issues, that have and will lead to accelerated	
	deterioration in the highway asset, are not addressed through the	
	investment period THEN: this will lead to the benefits realised as a result of	
	the investment not being sustained.	
	*Drainage impact from Oct 19 and Feb 2020 significant, resources required	
	for corrective measures including revenue.	
EP.17	Severe Weather and other Emergencies	
LF.1/	IF: Severe weather, or other major emergencies events occur (for example	
	severe and prolonged winter periods) the need will exceed programmed	
	operational resources THEN: The service will need to call on corporate	
	revenue reserves if it is to continue to meet the Council's duties as a	
	highway authority.	
EP.18	Hereford City Centre Improvements:	
LI .10	IF Agreement cannot be reached on scope of works to be completed THEN	
	LEP funding may be withdrawn and there would be a shortfall in funding for	
	the scheme.	
ED 40		
EP.19	Hereford City Centre Improvements:	
	IF A new location for the WPD substation and the replacement works are	
	not progressed. THEN The ability to progress the next phase of construction	
	and meet the LEP spend requirements for 21/22 financial year may be	
ED 20	compromised.	
EP.20	Infrastructure Projects	
	IF: Projects are to be let through open procurement outside the public realm	
	contract THEN: There may be delays to scheme progression or significant	
	pressure on resources to meet the scheme delivery and management	
EP.21	requirements. Development Regeneration Partnership - Keepmoat	
cr.ZI	IF: there is not an adequate pipeline of suitable residential development	
	projects THEN: we will not be able to deliver the benefits through the	
	contract	
EP.22	Infrastructure projects land acquisition	
LF.ZZ	IF: we are unable to acquire land to enable major infrastructure THEN: there	
	is a risk to delivery of major infrastructure (e.g. roads/highways)	
EP.23	Hereford City Centre Transport Package	
LF.43	IF there is a delay to concluding the claim received for the BP Garage THEN	
	significant costs may be incurred if the matter is taken to a tribunal.	
EP.24	CCTV funding	
cr.24		
	IF the PCC do not continue to provide funding for the service beyond 31	
	October 2021 THEN there is a possibility that the service will cease delivery, or need to provide a reduced service.	
	TO THE PROPERTY OF THE PROPERT	ı

EP.25	CCTV funding	
223	IF funding isn't available to upgrade or provide additional CCTV cameras in	
	Hereford city due to the installation of trees impeding the views of CCTV	
	THEN there is a possibility that the service will cease delivery, or need to	
	provide a reduced service.	
EP.26	Highway Condition	
L1 .20	IF: The maintenance of the highway network continues at the current level	
	THEN: the condition of the network will continue to deteriorate and the cost	
	of rectifying this deterioration will increase with adverse reputational	
	impact.	
EP.27	Ash Dieback (Chalara)	
	IF: An action plan is not adopted to deal with the onset of Ash Die Back	
	within the County boundaries THEN : the authority faces significant	
	unplanned financial burden linked to removal of a significant percentage of	
	tree stock and an increased liability linked to personal injury and third party	
	damage claims.	
EP.28	Local flood risk management strategy	
21 .20	IF : The implementation of the LFRMS is not fully embedded THEN : HC will	
	not be able to manage local flood risk in a more co-ordinated way and won't	
	be able to help individuals, communities, businesses and authorities	
	understand and manage flood risk within the county.	
EP.29	Staff Retention in Property Services	
	IF: Staff leave/retire THEN: Key knowledge, programme delivery and	
	statutory compliance will be compromised	
EP.30	Herefordshire fuel poverty level	
	IF/AS: Fuel poverty levels in the county rise (the latest sub-regional statistic	
	(2018) is above the national average) THEN: There is a public health and	
	reputational risk that we are not addressing fuel poverty levels and moving	
	forward incidences of excess winter deaths and costs to health, social care	
	will rise.	
EP.31	Food Hygiene Inspection Program	
	IF: there is non-compliance with the Food Standards Agency (FSA) Code of	
	Practice with regards to the interventions at D & E rated food businesses	
	THEN: possible FSA intervention and increased public health risk	
EP.32	Warm Homes Fund- Delivery and funding drawdown	
	IF : Supply chain issues continue THEN : there is a risk that delivery will not be	
	completed in line with targets and funding will not be maximised.	
	completed in the with targets and randing will not be maximised.	